## QUALITY CONTROL ABSTRACT ( AS PER MORT&H-V REVISION)

**Name of Work:** Developments works to be under taken in Ward No.05 of BBMP around Solid Waste Disposal Processing units Bellahalli, Bagaluru and Kattigenahalli Byatarayanapura Constituency.

**Name of Agency :-** Sri.A G Narayana Swamy.

**Bill:** Fifth and Part Bill

| Sl No | Description of Items | Test | Test Units | Test Per Qty | Up to Date Qty | Convertion m^3 > m^2 | Convertion m^3 > Tonnes | No. Of Sample to Be Conduct for Test | No of Sample Conducted for Test |
|---|---|---|---|---|---|---|---|---|---|
| | For Road Work | | | | | | | | |
| | | | | | | | | | |
| 1 | Granular Sub-Base (GSB) | | | | | | | | |
| | | Gradation | m^3 | 400.00 | 59.58 | - | - | 0 | 1 |
| | | Density of Compacted Layer | m^2 | 1000.00 | 59.58 | 297.90 | - | 0 | 2 |
| 2 | Wet Mix Macadam(WMM) | | | | | | | | |
| | | Aggrgate impact Value(AIV) | m^3 | 1000.00 | 809.85 | - | - | 1 | 1 |
| | | Combained Flakiness & Elong | m^3 | 500.00 | 809.85 | - | - | 2 | 1 |
| | | Gradation | m^3 | 400.00 | 809.85 | - | - | 2 | 1 |
| | | Density of Compacted Layer | m^2 | 1000.00 | 809.85 | 3239.40 | - | 3 | 2 |
| 3 | Dense Bituminous Macadam (DBM) | | | | | | | | |
| | | Aggrgate impact Value(AIV) | m^3 | 350.00 | 767.75 | - | - | 2 | 2 |
| | | Combained Flakiness & Elong | m^3 | 350.00 | 767.75 | - | - | 2 | 2 |
| | | Binder Content (BC) | Tonne | 400.00 | 767.75 | - | 1950.09 | 5 | 6 |
| | | Tack Coat/Tack Coat | Days | 3.00 | - | - | - | 5 | 6 |
| 4 | Bituminous Concrete (BC) | | | | | | | | |
| | | Aggrgate impact Value(AIV) | m^3 | 350.00 | 614.20 | - | - | 2 | 2 |
| | | Combained Flakiness & Elong | m^3 | 350.00 | 614.20 | - | - | 2 | 2 |
| | | Binder Content (BC) | Tonne | 400.00 | 614.20 | - | 1560.07 | 4 | 6 |
| | | Tack Coat/Tack Coat | Days | 3.00 | - | - | - | 4 | 6 |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

TEJAS CONSULTANTS

Consultant

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner